高能同步辐射光源 High Energy Photon Source








Status of HEPS

Yi JIAO

August. 6, 2025



12th OCPA Accelerator School (OCPA-2025)




- HEPS overview
- HEPS accelerator
- HEPS status
- Summary

HEPS overview



Overview of HEPS





HEPS: a 4th-gen high-energy SR Source



HEPS: One of the brightest fourthgeneration synchrotron radiation facilities in the world



HEPS: 1st High-energy SR source in China



- Hefei Light Source (2nd-gen)
- Shanghai Synchrotron Radiation Facility (3rd-gen)



- In operation: 5 light sources (3 SRs + 2 Linacs)
- Under constr.: 3 light sources (2 SRs + 1 Linac)
- Planning, R&D: 4 light sources (3 SRs + 1 Linac)












High Energy Photon Source

Project outline

- A diffraction-limited SR light source (4th-gen)
- The 1st high-energy SR light source in China
- Location: Huairou Science City, Beijing
- Construction time: 06.2019 12.2025
- Land: 650,667 m², Building: 125,000 m²
- Budget: 4.76B CNY (~\$652M) (incl. materials, civil constr. & commissioning, excl. labor costs) + 0.1M RMB/person/year (CAS)
- Support: Central government (NDRC, 80%)
 + Local government (Beijing, 20%)
 + Chinese Academy of Sciences (labor costs)



NDRC: National Development and Reform Commission







Powerful light sources


required with widely tunable frequency range from Infrared to X-rays!

HEPS will provide **high-energy**, **high-brilliance**, **high-coherence** synchrotron **light with energies up to 300 keV and more**, with the capability for **nm spatial resolution**, **ps time resolution**, **and meV energy resolution**.

While providing conventional technical support for the general users, HEPS will operate as a platform to analyze the structures, as well as the evolution of structures of engineering materials in the whole process, by in-situ, multi-dimensional and real-time observation.








Engineering Materials



Main parameters: Accelerator



- [1] Y. Jiao et al., J. Synchrotron Rad. 25, 1611-1618 (2018).
- [2] Y. Jiao, RDTM 4, 399 (2020).
- [3] H. Xu et al., RDTM 7, 279-287 (2023).

Accelerator complex

- Linac (500 MeV)
- Booster (500 MeV to 6 GeV, 1 Hz)
- Storage ring (6 GeV, top-up)

Parameter	Value	Unit	
Beam energy	6	GeV	
Circumference	1360.4	m	
Lattice type	Hybrid 7BA		
Hori. Natural emittance	<60	pm·rad	
Brightness	>1×10 ²²	*	
Beam current	200	mA	
Injection mode	Top-up	-	


^{*:} phs/s/mm²/mrad²/0.1%BW






Main parameters: Beamlines

- Brightness of 5×10²² phs/s/mm²/mrad²/0.1%BW at the photon energy of 21 keV, can provide X-ray with energy up to 300 keV
- 14 user beamlines + 1 test BL in Phase 1, HEPS can accommodate up to 90 BLs






Y. Jiao et al., J. Synchrotron Rad. 25, 1611–1618 (2018).





Emittance




L. Liu, H. Westfahl Jr., IPAC2017, TUXA1.

11



Emittance



10 SPEAR3 ESRF APS SPring-8 Diamond PETRA-III NSLS-II Emittance (nm·rad) Sirius MAX-IV ELETTRA-2.0 Diamond-II ESRF-EBS 0.1 APŠ-U NSLS-IIU PETRA-IV SDLS 0.01 2020 1990 1995 2000 2005 2010 2015 2025 2030 2035 year of commissioning

Figure 3
Evolution of the electron beam emittance in synchrotron light sources.

L. Liu, H. Westfahl Jr., IPAC2017, TUXA1.

V. Smaluk, JSR, 32, 595-604, 2025.





Brightness




Figure 1
Evolution of brightness at 1 keV photon energy.




Figure 2
Evolution of brightness at 10 keV photon energy.


V. Smaluk, JSR, 32, 595-604, 2025.



HEPS Accelerator



HEPS Accelerator



- [1] Y. Jiao et al., J. Synchrotron Rad. 25, 1611–1618 (2018).
- [2] H. Xu et al., RDTM7, 279-287 (2023).
- [3] C. Meng et al., RDTM 4, 497–506 (2020).

Accelerator complex

- Linac (500 MeV)
- Booster (500 MeV to 6 GeV, 1 Hz)
- Storage ring (6 GeV, top-up)

Parameter	Value	Unit	
Beam energy	6	GeV	
Circumference	1360.4 m		
Lattice type	Hybrid 7BA		
Hori. Natural emittance	<60	pm·rad	
Brightness	>1×10 ²²	*	
Beam current	200	mA	
Injection mode	Top-up	-	

^{*:} phs/s/mm²/mrad²/0.1%BW






Injector



Linac (high bunch charge 7 nC) a total length of about 49 m, 500MeV an s-band normal conducting electron linear accelerator high bunch charge and large bunch charge range an electron gun, a bunching system, and S-band accelerating structure system.



Booster (high bunch charge 5 nC) 454 meters in circumference **500MeV -> 6GeV** a four-fold symmetrical FODO structure, with each super-period consisting of 14 standard FODO cells, two matching sections, and an 8.8-meter-long dispersion-free straight section.



Storage Ring




1700⁺ Magnets **19** IDs

~1300 vacuum chambers

500⁺ BPMs 288 Girders


a circumference of 1360.4 meters


48 seven-bend achromats, meticulously designed to achieve a horizontal natural emittance of ~35 pm•rad at a beam energy of **6 GeV**.





Lattice—Modified hybrid MBA






Alternating high- and lowbeta straight sections > Brightness increased ~30% at half of sections

Y. Jiao, et al. JSR, 2018, 25, 1611-1618

Y. Jiao, et al. RDTM, 4, 2020, 415–424



Swap-out injection w/ booster high-energy accumulation



bunch charge ~15nC

charge compared to w/o high-


energy accumulation





Yi JIAO, ji:

Measures to ensure 200 mA operation

- Detailed impedance modeling
 - Impedance contributions were evaluated and optimized based on iteration with hardware designs^[1-2]
- Numerical simulation on single and multi-bunch instabilities
 - Harmonic cavities (500 MHz) and fundamental cavities (166.6 MHz) are used to lengthen the bunches, so as to increase beam lifetime [3] and especially to mitigate IBS effect and collective beam instabilities [4]
 - With the aid of feedback system and positive chromaticity, it is feasible to control the multi-bunch instabilities (coupled bunch instability [2], and ion instability [5,6,7]) for 200 mA operation
 - No beam loss at the max. target single bunch charge (14.4 nC/bunch, 63 bunches & 200 mA), however, brightness reduction (10~20%) is unavoidable [2]; also, injection transient instability should be careful [8,9]













Beam loss control in the ring

- Use collimators to localize the beam loss (due to Touschek effect and active beam dump) in the ring
- Found the beam deposition would be destructive on collimators in the cases of active beam dump, and other components (e.g., Lambertson septum in the case of extraction failure)

• Plan to use pre-kickers [1, 2] (before active beam dump or beam extraction) to increase the beam size and decrease the en 25 monents



4 collimators at the 2nd dispersion bumps of the 1st, 13th, 25th, and 41th 7BA.



Electron beam distribution at the collimator after active beam dump

- (a) w/o pre-kicker
- b) w/ horizontal pre-kicker
- c) w/ vertical pre-kicker
- (d) w/ horizontal and vertical pre-kickers


The max. beam intensity at collimators reduced by about 200 times with pre-kickers





Key technology: small-aperture magnet and

vacuum chamber



JIAO Yi, BAI Zheng-He, LI Xiao. PHYSICS, 2024, 53(2): 71-79. DOI: 10.7693/wl20240201





Magnet

Magnet type	Abbr.	Qty		
Longitudinal grad. dipole	BLG	245		
Dip./quad. comb. magnet	BD/ABF	294		
Quadrupole	QF/QD	686		
Sextupole	SF/SD	294		
Octupole	ост	98		
Fast corrector	FC	196		
Magnet field measurement system				
Rotating coil system	RCS	3		
Hall probe system	HPS	3		

All magnets and measurement systems developed in-house by the Magnet group.


MCS

SWS

TFS

Features of key magnets & system


- BLG: permanent magnet, field tuning to 50 ppm, temperature compensation to 50 ppm/°C
- QF/QD: 80 T/m, B_n/B₂ < 4×10⁻⁴, harmonics compensated by "Magic finger"⊚
- RCS: based on coordinate measuring machine (CMM), automatic alignment with 10 µm precision
- MCS: automatic alignment with 20 µm precision



Measuring BD magnet with CMM based Rotating coil system



Measuring BLG magnet with Arm based planar moving coil system



Planar moving coil system

Trans. field meas. system

Stretched wire system





Vacuum system


SR requirement: 1.3e-7 Pa (dynamic)

Parameter	Value	Type/Qt y
Thickness of electron beam window (a)	0.1 mm	3/4
Dimension of the booster vacuum chamber (b)	36*30*0.7 mm	87/423
Contact force of RF shielding bellows (c)	125±25 g	42/1125
Material of photon absorber (d)	C10100 C15715 C18150	11/288
Magnetic permeability of Stainless Steel vacuum chamber in storage ring (e)	1.02	7/532
Inner dimension of the CrZrCu vacuum chamber (f)	Di22mm Di22mm w/ antechamb er, Di8 mm, etc.	27/1019


















Vacuum system







- One is used to coat small aperture circle vacuum chambers, and 6*3.5m vacuum chambers can be coated simultaneously;
- Another is for antechambers paralleled with 4 groups in a length of 1.5m, and the NEG coating have been verified in a slit height of 6mm with a length of 1.2m;
- A 6m long vacuum chamber can be coated in the third setup by moving solenoid vertically.






Magnet Power Supply

Power Supplies	Qty.	Туре
Linac	51	DC
Trans.	123	DC
BS Bend.	4	DC+AC
BS Quad.	8	DC+AC
BS Sext.	6	DC+AC
BS Corrector	84	DC+AC
SR Quad.	960	DC
SR Sext.	12	DC
SR Oct.	4	DC
SR FC	384	DC+AC
SR Corr.	864	DC
IDs related	105	DC

All power supplies, DCCTs and digital controllers developed inhouse by PS group

- Features of the magnet power supply system
 - High precision current-stable power supplies: long-term stability 10 ppm, accuracy 50 ppm, repeatability 20 ppm
 - High bandwidth high precision fast corrector power supplies: smallsignal step response time 75us, current ripple 20ppm
 - High power dynamic power supplies: tracking error 0.1% vs. operating value, from injection to extraction point
 - In-house developed digital power supply controller and DCCT: all power supplies are fully digital-controlled with digital controllers and installed DCCTs as the current feedback component







Booster PS hall



Digital controller





Magnet support


SR magnet support system

- Ultra-high stability & micron-level motion resolution
 - →contradictory requirements
- Improve system stiffness: Self-developed wedge mechanism, high-stiffness concrete plinth & grouting installation process
- 288 support modules installed and met the requirements.

- Eigen frequency: ≥70 Hz

- Transmissibility: ≤1.05

- Motion resolution : 1 um





Wedge leveler



Parameters		Requirement		
Resolution	X/Y	≤5µm		
	Z	≤15µm		
Adjusting range	X/Z	±10mm		
	Υ	±7mm		
Natural frequency		≥54Hz		







RF system

Parameter	Value	Unit
Beam energy	6	GeV
U ₀ (w/ IDs)	4.14	MeV
Beam current	200	mA
Fundamental RF		
RF frequency	166.6	MHz
RF voltage	5.14	MV
No. of cavities	5	-
RF power per cav.	170	kW
Q0 at 1.5MV	>1e9	-
Harmonic RF		
RF frequency	499.8	MHz
RF voltage	0.91	MV
RF power abs from beam	105	kW
Q0 at 1.75MV	>1e9	-

Features of the storage ring RF system

- Cavity (in-house): 166.6 MHz β=1 SC QWR (1.1e9 @ 1.6MV) + 499.8 MHz 1-cell SCC (2.6e9 @ 1.75MV), heavy HOM damping, individual cryostat per cavity
- World's 1st main acc. cavity of β=1 SC quarter-wave type
- HPRF: 260 kW SSA (joint dev.), 300 kW circulator (joint dev.)
- LLRF (in-house): digital LLRF (±0.05%, ±0.1°, 1.2MV)
- **Setup**: each cavity with individual SSA, occupying 4.5 straights





166.6 MHz cryomodule 499.8 MHz cryomodule





SSA

[1] P. Zhang et al., Rev. Sci. Instrum. 90, 084705 (2019). [2] L. Guo et al., Rev. Sci. Instrum. 95, 074702 (2024).





Insertion devices

Туре		No.	L [m]	Min. Gap [mm]	Max. peak field [T]	Min. phase error RMS [Degree]
IAU	IAU	4	5	11	0.88	4
In Air	IAW	2	1	11	1.64	-
	CPMU	6	2	5.2	1.35	3
	IVU	5	4	5.2	1.1	3
Special	AK	1	5	11	-	5
	Mango	1	1	11	1	<u>.</u>
Total		19				

Highlight

- CPMU12: min. period length in the world, phase error and multiple error in the world's leading level
- Mango wiggler: completely new idea, offer a big radiation spot size for Large-field X-ray diagnosis and flaw detection
- AK undulator: realized by 4 arrays, both circular polarization and low on-axis heat load achieved












[1] X.Y. Li, et al., STATUS OF HEPS INSERTION DEVICES DESIGN, IPAC 2021, MOPAB090, P339-341.

Design Fabrication Installation Commissioning Operation

HEPS Progress (June 2019-June 2025)

4th round Joint-Commissioning completed on May 20, 2025



Civil Construction and Utility: Completed

LINAC: in operation

Booster: in operation

Storage Ring: Installation of SRF cavities and IDs

underway

Beamlines: Installation of BL Group 2 underway



Progress Released

Joint-Commissioning Phase announced on Mar. 27, 2025

SR News: every year

Nature News, May 2024

Science, Oct. 2024

Physicsworld Mar. 2025

nature

Explore content Y About the journal Y Pub

nature > news > article

NEWS | 13 May 2024

SRN2019

Groundbreaki ! Source in Beiji

On June 29, 2019, a sunny mor 11 jing, more than 300 participi 12 ing officials as well as the engineer 13 line scientists, witnessed the grot 14 at the High Energy Photon Sourc 15 greenfield high-energy (6 GeV) ul 16 tance synchrotron facility. The lig 17 being constructed by the Institute 18 ergy Physics, Chinese Academy 19 The kickoff of the HEPS represe 20 formal start of construction of th 21 generation synchrotron light sourc 22

The circumference of the HI 23 ring is 1360.4 m. The lattice take: 24 hybrid seven-bend achromat (7BA 25 which some bending magnets w bending angles and longitudinal gr enable the electron beam to reach natural horizontal emittance of smaller than 60

pm.rad [1]. Forty-eight six-meter-long straight sections, with alternating high and low beta ones, are designed for generating the brilliant X-ray with a brightness of more than 1×10^{22}

SRN2022

HEPS is Standing



Figure 1: The HEPS building complex, To 1500 m. The extension buildings from this r. the HEPS, reflecting its magnifier design.



This high-energy machine could a high-energy X-ray up to 300 ke trial applications. Among the Ph lines, there are three long beamling out of the experimental hall with

Update on HEPS Progress

PING HE, JIANSHE CAO, GUOPING LIN, MING LI, YUHUI DONG, WEIMIN PAN, AND YE Institute of High Energy Physics, Chinese Academy of Sciences, Beijing, China

The High Energy Photon Source (HEPS) is Another major milestone is the successful coma greenfield 4th-generation light source. Its pletion of a mock-up of a standard cell of the nents for the HEPS ac storage ring energy is 6 GeV and its ring cir- HEPS storage ring (Figure 3). All of the mag- shape. Storage ring magcumference is 1.360m. One year after the HEPS complex buildings were constructed all of the vacuum chambers have been con-(Figure 1), we report here considerable prog-nected together and inserted into the magnets. tem and met their specific ress, despite the COVID pandemic's impact. The mock-up assembly allowed the design and the longitudinal gradien on supply chain and on-site personnel leading to unanticipated delays.

SRN2023

The year of 2022 witnessed completion of several milestones in accelerator progress. Installation and high-power conditioning of the accelerator physics application set (Pyanas). linac [1] were completed in the autumn (Figure 2). Almost 95% of the booster accelera- December 2022, the high-level applications tor components (magnet, girder, and vacuum for the injector had been developed, while and chamber) have been put into the booster tunnel.

nets in this cell are now installed and aligned, in batches. All of the sext installation team to identify many necessary corrections, which have been integrated into the production process [2] As a necessary measure for the coming

beam commissioning, a high-level application framework based on Python, named Python was proposed and has been developed [3]. By others are still ongoing.

measured, and the integra than 1E-4 deviation. Abo rupoles and dipole-qu magnets have been mea magnets have been teste measured to be 4kHz

The manufacture of power supplies to powe and correctors has been c

World's brightest in Asia to build ne synchrotron

The US\$665-million High Energy Photon So among only a handful of countries that have







was broken when the site was literally a gree

Lighting up the world

There are more than 50 synchrotron radiation sources around the intense, coherent beams of electromagnetic radiation used for exp from condensed-matter physics to biology. Three significant hardy one after the other, have created natural divisions among syncl

< BACK TO SCIENCEINSIDER physicsworld Home » Scientific enterprise » Projects and facilities » China's High Energ SCIENCEINSIDER | ASIA/PACIFIC China's High Energy Photon Source prepares China poised to turn on Robert P Crease visits the High Energy Photon Source near Be one of world's most it opens later this year - the most advanced fourth-generation powerful sources of x-



Beijing's Huairou District about 50 km north of the centre of the C HEPS isn't just another synchrotron light source. It will, when it opthe world's most advanced facility of its type. Construction of this 2019 and for Yang - a physicist who is in charge of designing the we're at a critical point

science," says Yang, who is a research fellow at the Institute of I With the ring completed, optimizing the beamlines will be vital if

giant magnifying glass lying in a grassy field and from my perspective it resembles a large



Beams from \$657 million next-

reveal atomic-scale structure of

generation synchrotron will

22 NOV 2024 · 5:30 PM ET · BY RICHARD STONE

proteins and materials

ray light

Science

China's High Energy Photon Source is days away from funneling bright x-rays into experimental beamlines. INSTITUTE OF HIGH ENERGY PHYSICS/CHINESE ACADEMY OF SCIENCES

Yi JIAO, jiaoyi@ihep.ac.cn



Milestones




May 12, 2022 The Linac Vacuumsealing in the tunnel completed




Jan. 13, 2023 The Booster Vacuumsealing in the tunnel completed



Feb. 1,2023 The first girder was installed in the storage ring tunnel



Mar. 14, 2023 The first electron Electron Beam Ramped beam



Nov. 17, 2023 Up to 6 GeV



Aug. 18, 2024 Electron beams with currents higher than 10mA were successfully stored.




Oct. 12, 2024 the SR X-ray emitted from the R21 wiggler was successfully transmitted to the end station.



June 29, 2019 Groundbreaking ceremony



July 1, 2020 The first steel beam was installed



Apr. 13, 2021 Utility installation in NO.2 Hall commenced



June 27, 2021 Roof-sealing work for the main ring building completed



June 28, 2021 **HEPS Installs First Piece of** Accelerator Equipment in Linac Tunnel.




Nov. 3, 2023 Civil Construction for ancillary buildings completed





Injector commissioning



On-site testing of LINAC in May, 2023, the macro-pulse charge reached 7.29 nC, and beam energy stability was 0.014%.

The electron beam achieved more than 5 nC of bunch charge at 6 GeV via the booster on Nov. 17, 2023.



Storage Ring Installation

Process Experiment for Storage Ring Installation



Aim to verify the feasibility of the magnet, vacuum chamber, BPM, etc. installation procedure

The operation space and interfaces have been checked, and pre-alignment scheme, transport scheme and other critical problems have been thoroughly tested



July 2022
The pre-alignment began.
30µm for pre-aligned girders




Feb. 2023
The installation began
50µm for alignment in tunnel



July 1, 2024 Vacuum sealing completed.




Storage ring commissioning





5 round commissioning completed


41.037_{A·h}






Swap-out injection: verified and in operation


Design scheme



Experimental demonstration



- The swap-out injection with high energy accumulation in the booster, has been successfully demonstrated.
- Now used in routine operation since Jan. 2, 2025



Current and Vacuum in HEPS storage ring

Vacuum conditioning on going: average pressure going down slowly 2024-09 2024-11 2025-01 2025-03 2025-05


166.6 MHz SRF cavities for storage ring

- All five 166.6MHz SRF cavities assembled and passed horizontal tests in Jun 2025
- Excellent performance in vertical tests nicely preserved in horizontal tests of the module
- HOM impedance measurement in line with design (heavy damping)
- Total heat load per module: 39~43W (dynamic: 5~7W)





Max Vc: >1.6MV (administration limit), Q0@1.2MV: 1.5e9~2.1e9, Rad. < 0.1mSv/h





SRF gearing up for 100mA

- Five 166.6MHz SRF cavities and two 499.8MHz SRF cavities installed in storage ring, cabling and transmission line installation basically finished
- One more 499.8MHz NCRF cavity added in booster ring (5 cavities in total)
- The final 166.6MHz-260kW SSA and 499.8MHz-100kW SSA being installed
- All 7 SRF cavities cooldown and RF conditioning underway in Aug 2025










All of the beamlines under commissioning

- Group 1 beamline, BM/IAU/IAW
 - IDs installed in storage ring
 Installation and commissioning completed / ongoing
 Control and data acquisition software ready
 Photon beam Commissioning began in Oct. 2024
- Group 2 beamline, IVU/CPMU/Apple Knot/MANGO
 Installation finished in the end of 2024
 Photon beam Commissioning in Apr. 2025

	Hard X-Ray Imaging	IAW/Mango/IVU(G2)	
Group 1	TXM	IAU	
	XAFS	IAU	
	Tender spectroscopy	вм	
	Pink SAXS	IAU	
	μ-Macromolecule	IAU	
	Optics Test	IAW/CPMU(G2)	
	Engineering Materials	СРМИ	
	Nano-probe	СРМИ	
	Structural Dynamics	СРМИ	
	High Pressure	IVU	
Group 2	Nano-ARPES	Apple knot	
	Hard X-ray Coherent	IVU	
	Scattering		
	Low-Dimension Probe	IVU	
	NRS&Raman	IVU	









Installation of All IDs completed by Aug 2025

Apple-Knot and MANGO wiggler be developed for ARPES and HXI Beamline

TYPE		Number	In Tunnel	With Beam
In Air	IAU	4	4	4
	IAW	2	2	2
In Vacuum	CPMU	6	6	5
	IVU	5	5	5
G • 1	AK	1	1	1
Special	Mango	1	1	0
Total		19	19	17

19 IDs total for 14 BLs
All In-house R&D

17 IDs conditioning with beam

2 IDs AK+Mango being installed






4 round SR beam commissioning


All 15 BLs under commissioning

- 1st round: 2024.10.10.-2024.10.31.
 22Days, 4 BLs, BL21I-HXI, BL44B-Tender, BL46U-XAFS, BL42I-Test beamline
- 2nd round: 2025.01.22.-2025.01.25.
 4Days, +3BLs, BL09U-Coherence,
 BL08U-Pink SAXS, BL30U-Imageing
- 3rd round: 2025.04.10.-2025.04.11.
 2Days, +5BLs, BL07U-Engineering M, BL19U-Nano, BL33U-Raman, BL31U-HP, BL02U-Protein
- 4th round: 2025.04.28.-2025.05.20.
 22Days, +3BLs, BL23U-Dynamic,
 BL05-LODISP, BL46U-ARPES






4th round: ALL BLs entered SR beam commissioning phase























BL07U

















Preliminary commissioning results

BL33U-Raman


APD detector, NRS




2meV resolution for NRS



X-ray Raman spectroscopy



BL41U-ARPES Nano ARPES scanning imaging Photon Energy@900eV







Accelerator HLA software

- ✓ Based on Physical
 - Quantities
- ✓ Model-Based
- ✓ Modular Design

- Dual-layer physical module
- ② Friendly user interface module
- 3 Hardware communication module
- 4) Database connection module
- (5) Client-Server development module
- ⑥ Various phyiscal algorithm toolkits



Pyapas framework








Beamline Software

A new generation experiment operating software system (Mamba)



One Framework

Support 15 beamlines in Phase I project and future beamlines

One Ecosystem

cover full synchrotron methods and experiment modes

Mamba: a systematic software solution for beamline experiments at HEPS. Journal of Synchrotron Radiation, 2022

A High-Throughput Big Data Orchestration and Processing System for HEPS, Journal of Synchrotron Radiation, (2023).



HEPS Phase II



HEPS phase II

- Preparing science cases and Project Proposal for the next 5-year plan
- Multiple reviews underway
- ✓ Criteria for HEPS beamline selection: Scientific and Industrial questions as well as cutting-edge experimental methods motivated in 4GSR.
- ✓ Upon schedule of insertion installation, without impeding the operation of existing BLs, 4-5 ID installed per year
- √ 30 BLs to be built in Phase II.

- ✓ Organizing institutionalization research teams/projects based on HEPS
- ✓ Materials
- ✓ Chemistry (Dynamic properties of catalysis)

~90 Total capacity

14 IDs+ 3 BMs Phase I

~15 IDs+ 15 BMs Phase II



Beamline Clusters

8 beamline clusters for 31 beamlines proposed

Material Science

 Operando, Insitu, Service span

Condensed Matter

 Phonon measurement, strongly correlated systems, high energy and momentum resolution

Chemistry

 Coordination, valence state in 3D and high spatial resolution

Environment

 Surface and interface in nanoscale, aging and decomposition mechanism

Energy

 Battery mechanism in nano and microscale, interaction and reaction mechanism and regulation

Biomedicine

 New medicine, high throughput screeing, Connectomics and Brain imaging, Organ Atlas

Industrial

 Additive manufacturing, semiconductor, Enginnering materials

Tech frontier

 Exploration in frontier and cutting-edge techs





Layout of Beamline Clusters




髙能同步辐射兊源

High Energy Photon Source | HEPS

39I-X ray diagnostic	
40I-Soft RIXS	Condensed Matter
41I-Nano-ARPES	Condensed Matter
41B-General PES	Condensed Matter
42I-Optical Test	Tech frontier
43I-HE-NRS	Condensed Matter
44I-Magnetic Material	Condensed Matter
44B-Tender X-Ray	Chemistry
46I-XAFS	Chemistry
46B-High-throughput XAFS	Chemistry
47I-X-ray Chemical Imaging	Chemistry
48B-Time resolved XAFS	Chemistry
01I-Time-resolved Crystallography	Chemistry
01B-H-T Crystallography Fragment Screening	Biomedicine
02I-Microfocusing X-ray Protein Crystallography	Biomedicine
02B-Visible Light Diagnostic	
04B-EDXRD	Materials

04B-EDXRD	Materials
05I-Low-Dimension Structure Probe	Materials
05B-Comprehensive Material Research	Materials
06I-High Energy Total Scattering	Materials
06B-High Resolution Powder Diffraction	Materials
07I-Engineering Materials	Materials
08I-Pink Beam SAXS	Chemistry
08B-High Energy SAXS	Chemistry
09I-Coherent Scattering	Materials



	34I-High Energy Resolution IXS	Condensed Matter
	33I-High energy resolution Spectroscopy	Condensed Matter
	32B-Magnetic Coherent Imaging	Condensed Matter
	31I-High Pressure	Condensed Matter
	30B-HP Synergic Method	Condensed Matter
	30I-Transsimission X-ray Microscopy	Energy
	29I-Energy Materials and Devices Multimodal Spectroscopy	Energy
	28B-Energy Materials and Devices Multimodal Imaging	Energy
	28I-High Energy Compton Scattering and Imaging	Energy
	25I-Large Volume Press	Materials
	24I-Length Metrology	Industrial
	23I-Structural Dynamics	Condensed Matter
	22I-Multiscale Diffraction imaging	Materials
1	21I-Hard X-Ray Imaging	Materials
1	20I-Biomedical 3D Imaging	Biomedicine
P	19I-Hard X-ray Nanoprobe	Tech frontier
ľ	18I-Pink Beam Coherent Scattering	Tech frontier
	17I-High Energy XPCS	Tech frontier
	14B-High-throughput Industrial Application SAXS	Industrial
	13B-Multispectral X-ray lithography	Industrial
	12B-Flat Samples 3DNondestructive Imaging	Industrial
	11I-Microscopy	Environment
	10I-Nano Coherent Surface Scattering and Imaging	Environment





HEPS phase II: Accelerator part

Providing fundamental support for HEPS-II

- New insertion devices for the new beamlines
 - •New RF cavities to compensate more energy loss
 - Updated cryogenic and diagnostics, timing control devices

Upgrades for improved photon performance

- Beam parameter fluctuation compensation and longitudinal injection
- "Intelligent accelerator" upgrade and beam test platform for future new light source methods and mechanisms.


Summary



- ➤ HEPS is a greenfield, 4th generation, high energy, ultra-low emittance SR facility.
 It is the key facility of Huairou Science City.
- ➤ Construction started from 2019. Emittance 100pm·rad achieved. All of the beamlines under commissioning.
- ➤ HEPS is planned to be completed in 2025 (a great challenge and we will work hard in the next few months) and open to academic and industrial users globally in 2026.







审图号: GS(2016)1663号



56



5 round commissioning completed

41.037_{A·h}

